

Request For Information as of 01/12/2017:

(1) We need the following info with regard to the existing ISO phase bus for each GSU as follows:

1. ISO Phase bus conductor material

Needs to be field verified, ISO Phase bus Manufacturer is Calvert. Compound can be applied if dissimilar metals.

2. Number, shape and dimension of ISO phase conductors

Needs to be field verified, ISO Phase bus Manufacturer is Calvert.

3. Any available drawings for the ISO phase bus configuration external and internal

There are no record drawings. Needs to be field verified, ISO Phase bus Manufacturer is Calvert.

(2) Is LADWP/SCPPA approving the use of ABB HV bushing with draw rod?

No. Draw Rod shall not be used. Bushing capacity originally required by the RFP was inaccurate. Bushing capacity shall be 800A, not 2000A. Remove and replace page 36 of the original RFP with Addendum # 2. Addendum # 2 is page 36 corrected to show 800A bushing capacity.

Carried over from 12/17/2016 RFI's:

(6) Is prevailing wage required?

Prevailing wage will be required for all site construction and electrical work conducted in the state of Nevada.